



WEEKLY PROJECT STATUS UPDATE

Project Name:	BASALT MIDDLE SCHOOL RENOVATIONS
Site Address:	51 School St. Basalt, CO
Date:	March 24, 2017
TAB Associates/NV5 H+L Arch./RFSD	James McDonough, Ray Scott, Jennifer Ellsperman
FCI Project Manager:	Marc Litzen
Project Summary:	Basalt Middle School Renovation Additions, Electrical and security upgrades Site work
Key Tasks Completed This Reporting Period:	<ul style="list-style-type: none"> - Structural steel install started at movement. - Drywall finish completed in Media area. - Black painting at auditorium and MEP completed. - New Egress established end of Hallway. - New classroom addition excavation started.
Key Tasks for next reporting Period:	<ul style="list-style-type: none"> - Steel framing started at movement space. - New CMU and brick infills started. - New Music room demo started. - New Classroom addition concrete foundations started. - Parking area utilized.
Site Conditions:	Partly cloudy little moisture toward end of week.
Days Lost This Reporting Period:	0
Total Days Lost:	0

WEEKLY PROJECT STATUS UPDATE

Structural steel started at Movement addition.



Drywall finishing completed in the Media area.



Black painting of MEP rough in completed at auditorium.



WEEKLY PROJECT STATUS UPDATE

New Egress at end of hallway completed.



Soffit demo work completed and spray foamed.



New Classroom addition excavation completed.

