



WEEKLY PROJECT STATUS UPDATE

Project Name:	BASALT MIDDLE SCHOOL RENOVATIONS
Site Address:	51 School St. Basalt, CO
Date:	May 12, 2017
TAB Associates/NV5 H+L Arch./RFSD	James McDonough, Ray Scott, Jennifer Ellsperman
FCI Project Manager:	Marc Litzen
Project Summary:	Basalt Middle School Renovation Additions, Electrical and security upgrades Site work
Key Tasks Completed This Reporting Period:	<ul style="list-style-type: none"> - Movement room progress. - Brick veneer progress at the movement addition. - Music room progress MEP. - Window install progress. - Classroom ceiling demo and night MEP rough in.
Key Tasks for next reporting Period:	<ul style="list-style-type: none"> - Brick veneer at movement space finished. - Exterior soffit gyp install started. - Prep for more concrete sidewalks underway. - Drywall progress in New music room. - MEP rough in in classrooms.
Site Conditions:	Week started with light rain. Hotter weather late week.
Days Lost This Reporting Period:	0
Total Days Lost:	0

WEEKLY PROJECT STATUS UPDATE

Movement room progress.



Brick veneer progress at the movement room addition.



Music room progress MEP.



WEEKLY PROJECT STATUS UPDATE

Window install progress.



Classroom ceiling demo and MEP rough in continuing.



New rip rap retaining in back lot playground area.

