



## WEEKLY PROJECT STATUS UPDATE

<b>Project Name:</b>	<b>BASALT MIDDLE SCHOOL RENOVATIONS</b>
Site Address:	51 School St. Basalt, CO
Date:	July 21, 2017
TAB Associates/NV5 H+L Arch./RFSD	James McDonough, Ray Scott, Jennifer Ellsperman
FCI Project Manager:	Marc Litzen
Project Summary:	Basalt Middle School Renovation Additions, Electrical and security upgrades Site work
Key Tasks Completed This Reporting Period:	<ul style="list-style-type: none"> <li>- Continued site concrete and asphalt prep.</li> <li>- Sun shade structures installed.</li> <li>- Drywall finishes started in most areas.</li> <li>- Irrigation running to select areas.</li> <li>- New RTU getting set.</li> </ul>
Key Tasks for next reporting Period:	<ul style="list-style-type: none"> <li>- Painting started in classrooms.</li> <li>- New roof on classroom addition.</li> <li>- Playground area prep.</li> <li>- MEP trim out started.</li> <li>- New grid ceilings in hallways.</li> </ul>
Site Conditions:	Cooler, Partly cloudy skies.
Days Lost This Reporting Period:	0
Total Days Lost:	0

WEEKLY PROJECT STATUS UPDATE


Site concrete Curb and Gutter progression.



Sun shade structural steel installed.



Drywall finishes started in most areas.



WEEKLY PROJECT STATUS UPDATE

Irrigation on to select areas.



New Clinic area progression.



New RTU's set on roofs.

