



WEEKLY PROJECT STATUS UPDATE

Project Name:	BASALT MIDDLE SCHOOL RENOVATIONS
Site Address:	51 School St. Basalt, CO
Date:	July 7, 2017
TAB Associates/NV5 H+L Arch./RFSD	James McDonough, Ray Scott, Jennifer Ellsperman
FCI Project Manager:	Marc Litzen
Project Summary:	Basalt Middle School Renovation Additions, Electrical and security upgrades Site work
Key Tasks Completed This Reporting Period:	<ul style="list-style-type: none"> - BES progress. - New clinic area MEP rough. - Site progress. - New grid ceiling and rough in at classrooms. - LVL install at the classroom addition.
Key Tasks for next reporting Period:	<ul style="list-style-type: none"> - Site concrete curb and gutter started. - Classroom addition progression. - Stucco progress on exterior. - New roofing progress at classroom addition. - Irrigation progress on site.
Site Conditions:	Warmer week with mostly – partly cloudy skies.
Days Lost This Reporting Period:	0
Total Days Lost:	0

WEEKLY PROJECT STATUS UPDATE

BES progress at entry.



Progress on site.



New LVL install Classroom addition area.



WEEKLY PROJECT STATUS UPDATE

New grid ceilings and MEP rough in at classrooms.



New Clinic area progression.



Movement room finishes progressing.

