



WEEKLY PROJECT STATUS UPDATE

Project Name:	BASALT MIDDLE SCHOOL RENOVATIONS
Site Address:	51 School St. Basalt, CO
Date:	July 28, 2017
TAB Associates/NV5 H+L Arch./RFSD	James McDonough, Ray Scott, Jennifer Ellsperman
FCI Project Manager:	Marc Litzen
Project Summary:	Basalt Middle School Renovation Additions, Electrical and security upgrades Site work
Key Tasks Completed This Reporting Period:	<ul style="list-style-type: none"> - Painting started in classrooms. - New roof on classroom addition. - Playground area prep. - MEP trim out started. - New grid ceilings in hallways.
Key Tasks for next reporting Period:	<ul style="list-style-type: none"> - Continued site concrete pours. - Planter work started. - Grid ceilings throughout started. - Electrical trim started (Classrooms) - Finish flooring started.
Site Conditions:	Cooler, Partly cloudy skies, some PM showers.
Days Lost This Reporting Period:	0
Total Days Lost:	0

WEEKLY PROJECT STATUS UPDATE

Painting started in the classrooms and hallways.



New roofing installed at classroom addition.



Playground area dirt prep and site concrete (Red Brick).



WEEKLY PROJECT STATUS UPDATE

MEP trim started, Music room.



Grid ceilings throughout.



New flashing and siding at movement room addition.

