



WEEKLY PROJECT STATUS UPDATE

Project Name:	BASALT MIDDLE SCHOOL RENOVATIONS
Site Address:	51 School St. Basalt, CO
Date:	August 4, 2017
TAB Associates/NV5 H+L Arch./RFSD	James McDonough, Ray Scott, Jennifer Ellsperman
FCI Project Manager:	Marc Litzen
Project Summary:	Basalt Middle School Renovation Additions, Electrical and security upgrades Site work
Key Tasks Completed This Reporting Period:	<ul style="list-style-type: none"> - Continued site concrete pours. - Planter work started. - Grid ceilings throughout started. - Electrical trim started (Classrooms) - Finish flooring started.
Key Tasks for next reporting Period:	<ul style="list-style-type: none"> - Playground area work started. - Building cleaning started. - Most ceiling tiles placed in rooms. - Finish flooring continue. - BES final.
Site Conditions:	Cooler, Partly cloudy skies, some PM showers.
Days Lost This Reporting Period:	0
Total Days Lost:	0

WEEKLY PROJECT STATUS UPDATE

Continued site concrete pours.



Planter work started.



Grid Ceilings throughout started and tiles.



WEEKLY PROJECT STATUS UPDATE

Electrical trim started in the classrooms.



Finish flooring started, Classrooms.



New flashing at classroom addition installed.

