



WEEKLY PROJECT STATUS UPDATE

Project Name:	BASALT MIDDLE SCHOOL RENOVATIONS
Site Address:	51 School St. Basalt, CO
Date:	Jan. 20, 2017
TAB Associates/NV5 H+L Arch./RFSD	James McDonough, Ray Scott, Jennifer Ellsperman
FCI Project Manager:	Marc Litzen
Project Summary:	Basalt Middle School Renovation Additions, Electrical and security upgrades Site work
Key Tasks Completed This Reporting Period:	<ul style="list-style-type: none"> - Auditorium seat demo. - Scaffolding set up in auditorium. - Toddler area demo started. - Media room 111 demo started. - Hallway ceiling tiles removed begin MEP coordination.
Key Tasks for next reporting Period:	<ul style="list-style-type: none"> - Demo of drywall ceilings auditorium. - Continued demo in Media area. - Hallway ceiling tiles removed for further investigation. - MEP Demo in Auditorium started. - Temp shoring/separation wall in Toddler space built.
Site Conditions:	Partly cloudy condition with light snow toward end of week.
Days Lost This Reporting Period:	0
Total Days Lost:	0

WEEKLY PROJECT STATUS UPDATE

Auditorium seat demo started.



MEP Safe off in Auditorium before demo starts.



Scaffolding set up in the Auditorium.



WEEKLY PROJECT STATUS UPDATE

Toddler area demo started.



Media room 111 demo started.



Hallway ceiling tiles removed, MEP coordination started.

