



## WEEKLY PROJECT STATUS UPDATE

<b>Project Name:</b>	<b>BASALT MIDDLE SCHOOL RENOVATIONS</b>
Site Address:	51 School St. Basalt, CO
Date:	March 17, 2017
TAB Associates/NV5 H+L Arch./RFSD	James McDonough, Ray Scott, Jennifer Ellsperman
FCI Project Manager:	Marc Litzen
Project Summary:	Basalt Middle School Renovation Additions, Electrical and security upgrades Site work
Key Tasks Completed This Reporting Period:	<ul style="list-style-type: none"> <li>- Slab pour at addition to movement.</li> <li>- Drywall finishing started at Media area walls.</li> <li>- MEP rough in completed in auditorium.</li> <li>- New football field access for kids established.</li> <li>- Soffit work exterior classrooms started.</li> </ul>
Key Tasks for next reporting Period:	<ul style="list-style-type: none"> <li>- Structural steel install started at movement.</li> <li>- Cold formed steel framing started at movement.</li> <li>- Black painting at auditorium and MEP completed.</li> <li>- New Egress established end of Hallway.</li> <li>- New classroom addition excavation started.</li> </ul>
Site Conditions:	Partly cloudy toward end of week. Warmer weather
Days Lost This Reporting Period:	0
Total Days Lost:	0

WEEKLY PROJECT STATUS UPDATE

Slab pour at addition.



Drywall finishing started in the Media area.



MEP rough in completed at auditorium.



WEEKLY PROJECT STATUS UPDATE

New football field access for kids completed.



Soffit demo work started ready for spray foam.



New sidewalk to school street dirt prep completed.

