



## WEEKLY PROJECT STATUS UPDATE

<b>Project Name:</b>	<b>BASALT MIDDLE SCHOOL RENOVATIONS</b>
Site Address:	51 School St. Basalt, CO
Date:	March 3, 2017
TAB Associates/NV5 H+L Arch./RFSD	James McDonough, Ray Scott, Jennifer Ellsperman
FCI Project Manager:	Marc Litzen
Project Summary:	Basalt Middle School Renovation Additions, Electrical and security upgrades Site work
Key Tasks Completed This Reporting Period:	<ul style="list-style-type: none"> <li>- Drywall fur out on upper auditorium walls started.</li> <li>- Footer concrete at movement addition poured.</li> <li>- New waterline back of BMS started</li> <li>- New parking area grading started in back of BMS</li> <li>- Existing Basketball court demo'd.</li> </ul>
Key Tasks for next reporting Period:	<ul style="list-style-type: none"> <li>- Cut in new return air location in auditorium.</li> <li>- Drywall Started hanging on Media area walls.</li> <li>- Foundation backfilled at movement space.</li> <li>- New water line to fire Hydrant on North side completed.</li> <li>- Underground plumbing at new bathroom in movement.</li> </ul>
Site Conditions:	Partly cloudy toward end of week. Clear, and snow.
Days Lost This Reporting Period:	0
Total Days Lost:	0

WEEKLY PROJECT STATUS UPDATE

Drywall fur out on upper Auditorium walls started.



Footer concrete at new Movement addition poured.



New waterline to fire hydrant back of BMS started.



WEEKLY PROJECT STATUS UPDATE

New Parking areas back of BMS grade prep started.



Existing basketball court demo'd.



Bleacher demo at the football field.

