



WEEKLY PROJECT STATUS UPDATE


Project Name:	BASALT MIDDLE SCHOOL RENOVATIONS
Site Address:	51 School St. Basalt, CO
Date:	April 21, 2017
TAB Associates/NV5 H+L Arch./RFSD	James McDonough, Ray Scott, Jennifer Ellsperman
FCI Project Manager:	Marc Litzen
Project Summary:	Basalt Middle School Renovation Additions, Electrical and security upgrades Site work
Key Tasks Completed This Reporting Period:	<ul style="list-style-type: none"> - Auditorium stage front Poured back - Sound baffles installed in auditorium. - Curb and gutter pours for asphalt. - Bleacher pad concrete poured. - Music room structure painting.
Key Tasks for next reporting Period:	<ul style="list-style-type: none"> - Asphalt paving in back completed. - New brick veneer at movement room started. - Playground regraded for elimination of retaining walls. - Truss repairs completed in movement room. - Music room/storage framing started.
Site Conditions:	Partly cloudy little moisture toward end of week.
Days Lost This Reporting Period:	0
Total Days Lost:	0

WEEKLY PROJECT STATUS UPDATE

Auditorium stage front poured back with new risers



Sound baffles installed in Auditorium.



Curb and Gutter concrete pours for asphalt.



WEEKLY PROJECT STATUS UPDATE

Bleacher pad concrete poured.



Music room structure painting started.



BES back entry work started.

