



WEEKLY PROJECT STATUS UPDATE

Project Name:	BASALT MIDDLE SCHOOL RENOVATIONS
Site Address:	51 School St. Basalt, CO
Date:	April 28, 2017
TAB Associates/NV5 H+L Arch./RFSD	James McDonough, Ray Scott, Jennifer Ellsperman
FCI Project Manager:	Marc Litzen
Project Summary:	Basalt Middle School Renovation Additions, Electrical and security upgrades Site work
Key Tasks Completed This Reporting Period:	<ul style="list-style-type: none"> - Asphalt paving at BES in back completed. - New brick veneer at movement room started. - Final grading on BMS parking/fire lane completed. - Truss repairs started in movement room. - Classroom addition structural steel started.
Key Tasks for next reporting Period:	<ul style="list-style-type: none"> - Classroom ceiling demo progressing. - New window install progressing. - Asphalt paving completed at parking/fire lane. BMS - New playground grading completed. - MEP rough in continuing New music room.
Site Conditions:	Rain and snow mix and colder weather this week.
Days Lost This Reporting Period:	0
Total Days Lost:	0

WEEKLY PROJECT STATUS UPDATE

Asphalt paving Back of BES near completion.



Final grading on BMS fire lane and parking, ready for asphalt.



Movement room addition
Brick veneer started.



WEEKLY PROJECT STATUS UPDATE

Truss repair started at the movement addition.



Classroom addition structural steel and framing started.



New retaining wall started on Baseball field.

