



## WEEKLY PROJECT STATUS UPDATE

<b>Project Name:</b>	<b>BASALT MIDDLE SCHOOL RENOVATIONS</b>
Site Address:	51 School St. Basalt, CO
Date:	May 5, 2017
TAB Associates/NV5 H+L Arch./RFSD	James McDonough, Ray Scott, Jennifer Ellsperman
FCI Project Manager:	Marc Litzen
Project Summary:	Basalt Middle School Renovation Additions, Electrical and security upgrades Site work
Key Tasks Completed This Reporting Period:	<ul style="list-style-type: none"> <li>- Classroom addition progressing.</li> <li>- New window install progressing.</li> <li>- Asphalt paving completed at parking/fire lane. BMS</li> <li>- New playground grading completed.</li> <li>- New roofing started on Movement addition.</li> </ul>
Key Tasks for next reporting Period:	<ul style="list-style-type: none"> <li>- Movement room progress.</li> <li>- Brick veneer progress at the movement addition.</li> <li>- Music room progress MEP.</li> <li>- Window install progress.</li> <li>- Classroom ceiling demo and night MEP rough in.</li> </ul>
Site Conditions:	Week started with light rain. Hotter weather late week.
Days Lost This Reporting Period:	0
Total Days Lost:	0

WEEKLY PROJECT STATUS UPDATE

Classroom addition progressing.



Classroom window install progressing around school.



Asphalt paving completed in back and new lot striped.



WEEKLY PROJECT STATUS UPDATE

New playground regrading started.



New roofing on the movement addition.



New retaining wall progress at Baseball field.

